NATIONAL INSTITUTE OF TECHNOLOGY SILCHAR

MINUTES OF THE 35TH MEETING OF BUILDING & WORKS COMMITTEE HELD ON 29.03.2013

The 35^{th} Building & Works Committee meeting was held on 29.03.2013 at 10:00 AM in the NIT Guest House, New Delhi. The meeting was chaired by Prof. N. V. Deshpande, Chairman, B&WC and attended by the following members:

- 1. Prof. N. V. Deshpande, Director & Chairman, B&WC, NIT Silchar
- 2. Mr. Novin Soi, Director, Finance, MHRD, New Delhi.
- 3. Mr. Rajesh Singh Solanki, Member, MHRD, New Delhi.
- 4. Prof. P. S. Choudhury, Dean (P&D), NIT Silchar
- 5. Mr. Sanjay Srivastava, Registrar (i/c) & Member Secretary, B&WC, NIT Silchar.
- 6. Prof. A. K. Barbhuiya, Associate Professor Civil Engineering
- 7. Mr. Bhuban Choudhury, Superintending Engineer (Civil), P.W.D, Silchar, Member.
- 8. Mr. Kailash Das, Executive Engineer (E), P.W.D, Chandmari, Guwahati, Member.
- 9. Prof. G. C Mitra, IIT Bhubaneswar, Special Invitee.
- 10. Prof. R. K. Ingle, VNIT, Nagpur, Special Invitee.

$BWC\text{-}35/13/01\,$ To confirm the minutes of the (34th) last meeting

The minutes of the 34th meeting of the B&WC were circulated among all members and no comments were received. Hence, the minutes were confirmed.

BWC-35/13/02 To receive a note on the action taken and progress made on the resolution of the 34th meeting held on 11.02.2013

The Committee was apprised about the action taken on the resolution of 34^{th} meeting held on 11.02.2013. The Committee took a note of the same.

Further, the committee noted the report of Prof. R K Ingle, Dean (FW) VNIT, Nagpur, one man external committee constituted to examine about the justification for 70% deviation over the awarded cost in respect to the ongoing construction of Hydraulics lab. Building. The committee noted the valid reasons for justification of deviated amount at Rs.1,70,44,548.00 and approved the same.

1

DR.

BWC-35/13/03 Award of work in respect to the tender for construction of 1000 capacity Boys Hostel No.9 and new Library building

The Committee examined the Technical bids, Financial bids and its evaluation report of Special Bid Evaluation Committee (SBEC) to select suitable agency in respect to the award of work for proposed construction of 1000 capacity Boys Hostel No.9 and new Library building.

The committee after threadbare discussion approved the SBEC report to accept the tender of M/S NCCL, Hydrabad for award of work at their quoted value Rs.108,46,26,592.20.

BWC-35/13/04 To consider proposal for entrust of work to Hindustan Prefab Limited (HPL) a Govt. of India Enterprise for (a) Construction of Married Scholars Hostel (PG/PhD students) Hostel and (b) Renovation of Internal Road of the Institute

The Committee discussed the proposal for award of works to M/S Hindustan Prefab Limited (HPL) a Govt. of India Enterprise in respect to the construction of (a) Construction of Married Scholars Hostel (PG/PhD students) Hostel and (b) Renovation of Internal Road of the Institute & its MOU. The committee after detailed discussion approved the proposal to entrust the work to HPL as deposit work & its MOU.

BWC-35/13/05 To consider award of work for construction of 200 capacity Girls Hostel No. 3

Item was deferred.

BWC-35/13/06 To consider award of work for construction of Earthquake Engineering Laboratory under Civil Engineering Department

Item was deferred.

BWC-35/13/07/E1 To consider award of works for external painting and minor repair works at Boys Hostel No. 6 & 7

The committee examined both the tenders in respect to the external painting & minor repairing works at Boys Hostel No. 6 & 7 and approved to accept the lowest tender of Mr. Sudeep Nath for both the work for award of work.

(SANJAY SRIVASTAVA)

REGISTRAR IN-CHARGE & MEMBER SECRETARY, B&WC

NIT SILCHAR-10

(PROF.\N. V. DESHPANDE)
DIRECTOR & CHAIRMAN, B&WC
NIT SILCHAR